BRUHATH BANGALORE MAHANAGARA PALIKE
BYTARAYANPURA DIVISION

Name of the Work : Package 2 Consists of 3 Works of Rs.1100.00 Lakhs.

1. Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division.
2. Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division.
3. Improvements to roads and drains at Hegdenagar and surrounding area in Ward No 06 Byatarayanapura sub division.

Name of the Agency : M/S Benaka Developers and Projects Pvt Ltd

REPORT FOR
EXECUTIVE ENGINEER,
BYTARAYANPURA DIVISION
BBMP, BANGALORE.

PROJECT MANAGEMENT CONSULTANTS

TEJUS CONSULTANTS
CONSULTING ENGINEERS AND DESIGNERS
No.58 MIG, 6th Cross, 3rd Main
1st Stage, Basaveshwaranagar
Bangalore-560079
☎ 080 - 23287532
email: tejusconsultants@gmail.com

Scanned with CamScanner

TEJUS
CONSULTANTS

Name of the work : Package 2 Consists of 3 Works of Rs.1100.00 Lakhs.
1. Improvements to roads and drains at Kogilu and surrounding area in Ward No 05 Byatarayanapura sub division.
2. Improvements to roads and drains at Agrahara and surrounding area in Ward No 05 Byatarayanapura sub division.
3. Improvements to roads and drains at Hegdenagar and surrounding area in Ward No 06 Byatarayanapura sub division.

Contractor/Agency : M/S Benaka Developers and Projects Pvt Ltd

Name of the Client : Executive Engineer,
Bytarayanpura Division
BBMP, Bangalore-92

Estimated Cost : Rs 1100.00 Lakhs

Status of Bill : 3rd and Part bill

In the Presence of : (a) Mr. Suresh Devatharaj
Assistant Engineer, BBMP, Bangalore.
(b) Mr. Mahantesh Kumar Y N
Assistant Engineer, BBMP, Bangalore.
: (c) Mr. Shreedhar B.S
Assistant Executive Engineer, BBMP, Bangalore
: (d) Mr.Darshan T R, Site Engineer
M/s Tejus Consultants

SL No	Description of Item	Comments/ Observation
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(P.No-143 &136 ,I No-19.1&17.4& 17.1) 5km lead= 57+2.0x1.28x5=69.80	Work done up to the billed quantity and quality is satisfactory

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

TEJUS CONSULTANTS

Scanned with CamScanner

5	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration including curing including cost of materials, labour, HOM complete as per specifications. MORTH Specification No. 408 (P.No.254, I.No.34.1 of PW,P&IWTD S.R 2018-19)	Work done up to the billed quantity and quality is satisfactory
8	34.17 Providing and laying in position plain/Reinforced cement cement concrete M20 for sub structure/Superstructure works, with cement @ 320 kgs, 20 mm & down size graded granite metal coarse aggregate @ 0.69 cum and fine aggregates @ 0.46 cum machine mixed with super plasticisers @ 3 lts confirming to IS 9103-2008,concrete laid in layers, well compacted and providing weep holes wherever necessary. with necessary scaffolding, form work etc., including cost of labour, HOM curing etc., complete. (P.No.257, I.No.34.17 of PW, P&IWTD SR 2018-19)	Work done up to the billed quantity and quality is satisfactory
9	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200.TMT Bars Fe 500 (P.No.229, I.No.28.8.2 of PW, P&IWTD SR 2018-19)	Work done up to the billed quantity and quality is satisfactory
12	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specification MORTH Specification No.301with 4km lead= (I No-19.14,P No-143)	Work done up to the billed quantity and quality is satisfactory
13	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)	Work done up to the billed quantity and quality is satisfactory
14	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglSqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.158, I.No.21.6 of PW,P&IWTD SR 2018-19)	Work done up to the billed quantity and quality is satisfactory
15	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. MORTH Spec, Chapter 5 (P.No.158, I.No.21.2 of PW,P&IWTD SR 2018-19)	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

TEJUS CONSULTANTS
No. 58, 3rd main, 6th Cross, 1st Stage KHB Colony, Basaveshwaranagar, Bangalore - 560079, O : +91 80 23287532, tejusconsultants@gmail.com

Scanned with CamScanner

16	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 Sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.158 I.No.21.7 of PW,P&IWTD SR of 2018-19)	Work done up to the billed quantity and quality is satisfactory
17	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (P.No-160,I No-21.17.6)	Work done up to the billed quantity and quality is satisfactory
18	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4% of modified bituminus binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic) (P.No.171, I.No.21.78.12 of PW,P&IWTD SR 2018-19) As per Issue rate dated: 03/01/2020	Work done up to the billed quantity and quality is satisfactory
19	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per Sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803(P.No-182,I No-24.15)	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

Scanned with CamScanner